COMPLETION REPORT

1	Name Of Work	**Construction OF Mustering Center For Pourakarmikas at Mallasandra Sy No.33 In Ward No.13 Project Sub Division Dasarahalli Zone**
2	Sanctioned Estimate No.& Date	EE/DD/AS/PR/49/2017-18, Date:01.03.2018 CE/DZ/TS/ 488/2017-18, Date:05.03.2018
3	Head Of Account which is chargeable	P-3235
4	Instrument Order No. & Date	BBMP/EE/DD/WO/52/2017-18, Date:19.03.2018
5	Name Of Contractor	**KRIDL**
6 a	Time Stipulated for Completion of work	180 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	M.B No: 1905 Page No: 190406 – 190413
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do - 1905 Page No, - do - 190406 – 190413
9	Name of the office/official in charge of the work	
10	k) Asst.Eng/Junior Eng	SIDDARAIE GOWDA B.S
	l) Asst.Exe Engineer	KUMARAPPA . H

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
50-00	49,52,127-	—	47,873

16)Certified that the above work has been completed within the stipulated time noted in the

17)Certified that the contractor has delayed and completed the work for which necessary fine recovered

18) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73.

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner